

GOVERNMENT OF TELANGANA
ABSTRACT

NABARD RIDF XX grant – Medak region – Construction of Bridge on R/f M.Jalalpur to Dharmaram, Yeldurthy Mandal of Narsapur Assembly Constituency in Medak District – According Extension of Agreement Time up to 30.04.2018 without penalty – Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 291

Dated: 09-05-2018.
Read the following:-

1. G.O.Rt.No.221, PR&RD (Progs.II) Det. 4.4.2015.
2. From the CE, PR, Hyd, Lr.No.AEE/DEEII/Medak/NABARD XX/EOAT/2018, dt.17.01.2018.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 30.04.2018 without imposing penalty as the delay not attributed to the contractor for the work "Construction of Bridge on R/f M.Jalalpur to Dharmaram, Medak district of Yeldurthy Mandal of Narsapur Assembly Constituency in Medak District," under NABARD RIDF XX as the delay occurred due to the water stagnated from 1.07.2016 to 8.10.2016 i.e for 100 days and the District Court has given status Quo order on 26.5.2017 and it vacated the stay on 4.9.2017, during the court case, the contractor couldn't execute the work.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER